Offline Track and Trace System

INSTALLATION AND OPERATIONAL QUALIFICATION ITX - INTEGRATED SOLUTIONS

72, ROAD 90, NEW CAIRO, EGYPT | info@itx-machinevision



INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Treek and Trees System		Jul 26 th , 2019
Gystein	Online Track and Trace System		Page 1 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Contents

Protocol Approval	2
Installation Qualification	4
Purpose:	4
Scope	4
System Description	4
Steps	5
1- Safety	5
2- Mechanical Installation	6
3- Electrical Installation	7
4- Imaging System	g
5- Utility:	10
6-Manuals and Technical Documentation	11
II- Operational Qualification	13
Roles and responsibilities	13
Systems and Software Features	14
a- Operational Control	14
B- Rejection Control	15
b- Safety Control	16
c- Touch Screen Control	16
10 Minutes Run	29
Final conclusion:	30

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystern	Offille Track and Trace System		Page 2 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Protocol Approval

This Protocol for the Installation Qualification (IQ) and Operational Qualification (OQ) protocol has been developed and the individuals listed below have reviewed the document and agree with its content and with their signature grant approval for its execution.

Doen Anen Dy	Ibrahem Elwy (itX)	DATE
PREPARED BY:	Site System Engineer	- Date: ————————————————————————————————————
REVIEWED BY:	-	- Date: ————————————————————————————————————
REVI2EWED BY:	-	- Date:
REVIEWED BY:		- Date: ————————————————————————————————————
REVIEWED BY:	_	- Date: ————————————————————————————————————
APPROVED BY:	_	- Date:

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystein	Offilite Track and Trace System		Page 3 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

REVISION HISTORY

Revision	Date	Description
01	JUL 20 th , 2019	Original release of protocol.

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystern	Offiline Track and Trace System		Page 4 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Installation Qualification

Purpose:	
Installation qualification is prepared to (h S.N:	nave documented evidence that) the track and trace machine is installed as complied with appropriate
standards and regulations through analyz	zing critical specification factors.
	installation qualification (IQ) and operational qualification (OQ System', installed in:
Test Items:	
SafetyMechanical InstallationElectrical InstallationUtility	Parts checkDocumentation

System Description

Drawings

The 'Online Track and Trace System' is a stand-alone system for printing GS1 Data-matrix and human readable code, according to GS1 standards for pharmaceutical track and trace.

The system comprises of a conveyor for transporting Flat cartons from Feeder Magazine, a means for spacing cartons for precise printing and camera-based verification, means for printing, a camera and lighting system for verifying the printed code, a pneumatic rejection system, and a means for reject verification.

The operator interacts with the machine via 12" touch screen monitor& and is able to control all machine operations via strict user access level control, and is supervised with an online audit trail system.

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystern	Offille Track and Trace System		Page 5 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Steps

• Installation Qualification Tests Procedure:-

1- Safety

- Purpose:

To ensure the machine installation status in terms of safety and Operation to prevent the accident of operator and product damage in Advance.

- Method:

Be familiar with the attached safety instruction

• Test Result

No.	Item	Pass	Fail
1	Before Power ON, check all earthing connections are connected to chassis.		
2	With main circuit breaker off and machine connected to Mains Supply, check that machine chassis is connected to Mains earth.		
3	Power-ON, ensure no abnormal noise is observed		
4	Check AC/DC potential difference between machine chassis and another grounded surface (Should be 0V)		
5	Check that Safety Labels are properly attached		
6	Check that the machine provided Emergency Stop Push button		

Test Result	Pass		Fail	
Note:				
Prepared by: Ibrahem Elwy (it Sign: Date:	X)	Reviewed by : Sign: Date:		

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystern	Offille Track and Trace System		Page 6 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

2- Mechanical Installation

- Purpose:

To ensure the machine installation is safety

- Method:

Check the Machine in Visual, and if required

Test Result

No.	Item	Pass	Fail
1	Check that the Machine is installed on a flat floor		
2	Check that there are no sharp edges or corners		
3	Check that there should be enough space for maintenance (Electric Panel, Mechanical Components)		
4	Check that belt/chain tension is adjustable		
5	Check that the feeder can be changed over Quickly		

Test Result	Pass			Fail		
Note:	Note:					
Prepared by : Ibrahem Elwy (itX)			Reviewed by :			
Sign:			Sign:			
Date:			Date:			

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ) PROTOCOL		Document #	IOQ-ALLMED
		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
System			Page 7 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

3- Electrical Installation

Purpose:

To ensure that installed electrical components are suitable for main Power condition, main power is connected properly, and Connections for each part are properly installed.

Method:

- 1- Check electrical installation status as following
 - Check that approved components are properly installed
 - Check that is any damage or defect of components
 - o Check the electrical wiring whether it is complied with electrical diagram.
 - o Check that installed equipment's are suitable plant power condition
- 2- Check the following conditions before main power is plugged in
 - o Check the protection status about circuit separation
 - o Check the connection of each part

3.1Test Result

3.1.1 Electrical Installation: -

No.	Item	Pass	Fail
1	Check that electrical components are installed properly		
2	Check that there is any damage or defect on the installed equipment		
3	Check that there is any part mismatched with electrical diagram		
4	Check that all the wires are tagged with the right tag number as the wiring diagram		
5	Check that all components are suitable for electric power condition supplied		

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System Online Track and Trace System		Date:	Jul 26 th , 2019
Gystein	Offille Track and Trace System		Page 8 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

3.1.2 Sensor Check: -

No	. Item	Specification	Pass	Fail
1	Carton Presence Sensor (Trigger Sensor)	arca		
2	Reject Verification Sensor	Autonics		

3.1.3 Electrical Component: -

No.	Item	Specification	Pass	Fail
1	12V – 10A DC Power Supply	SDR-120-12		
2	24V – 10 A Power Supply	NDR-240-24		
3	Reject Solenoid SSR	OMCH JGX-2525DD		
4	Printer Controller	Zenjet Silver Sn()		
5	Real-time Controller	ITX RTC-V2.0		
6	Lighting Controller	OMCH JGX-2525DD		
7	Industrial PC	IPC		
8	Touch screen	12 inch NI USA		

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ) PROTOCOL		Document #	IOQ-ALLMED		
		Revision	01		
System	System Online Track and Trace System		Jul 26 th , 2019		
Gystern			Page 9 of 35		
Process:	Process: Full System Qualification and Validation				
Location:	ALLMED HQ				

4- Imaging System

- Purpose:

To ensure the imaging system and its components are installed as designed

- Method:

Visually check the availability and interconnection of imaging components.

Test Result

No.	Item	Pass	Fail
1	Check camera Presence of Basler Ace Camera SN() with it's main assembly (Lens, Antipolarization).		
2	Check availability and fixation of lighting component		
3	Check polarization sheet is installed over lighting component		
4	Check availability and connection of lighting controller (electric panel)		
5	Check camera ethernet connection (CAT6 Cable)		

Test Result	Pass		Fail	
Note:				
Prepared by: Ibrahem Elwy (it)	()	Reviewed by :		
Sign:		Sign:		
Date:		Date:		

INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ) PROTOCOL		Document #	IOQ-ALLMED		
		Revision	01		
System	System Online Track and Trace System		Jul 26 th , 2019		
Gystern			Page 10 of 35		
Process:	Process: Full System Qualification and Validation				
Location:	ALLMED HQ				

5- Utility:

- Purpose:

To ensure that Utility Condition for Machine running is provided Properly as per Utility conditions approved.

- Method:

- 1. Check the Space of production area.
- 2. Check the Utility Condition whether those are complied with following conditions

Test Result:

No.	Item		Pass	Fail
1	Voltage Check	~ 225.6 V AC		
2	Earthing Check			
3	Compressed air Check Bar			
4	Room Temperature Check			
5	Room Humidity Check	%		

Test Result	Pass			Fail	
Note:					
Prepared by : Ibrahem Elwy (itX) Reviewed by :					
Sign:			Sign:		
Date:			Date:		

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystern	Offille Track and Trace System		Page 11 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

6-Manuals and Technical Documentation

The following manuals and datasheets are verified to reflect the as-built system:

Major	Document ID	Soft/Hard	Verified / Date
Component		Сору	
Basler Camera	AW00089320000 ace GigE Users Manual	Soft	
Lights Datasheet	VL-B05015W_SepcSheet	Soft	
Lights Drawings	<u>VL-B05015.pdf</u>	Soft	
Lens Drawings	<u>VS-1614H.pdf</u>		
Lens	<u>VS-1614H.pdf</u>	Soft	
Specifications +			
Drawings			
Ethernet Switch	DS_EKI-2525_I_2528_I_EN20160518163536.pdf	Soft	
User Manual			
Touch Screen	<u>374647b.pdf</u>	Soft	
Monitor			
Control Panel	SCH_PHC-160827-0100.pdf	Soft	
Schematic			
Beagle Bone Black	BBB_SCH.pdfBBB_SRM.pdf	Soft	
Industrial			
itX I/O Signal	<u>Schematic.pdf</u>	Soft	
Conditioner			
Drawing			
24V Power Supply	NDR-480-SPEC.PDF	Soft	
12V Power Supply	SDR-120-spec.pdf	Soft	

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	tem Online Track and Trace System		Jul 26 th , 2019
Gystein	Offilite Track and Trace System		Page 12 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Track and Trace Machine Installation Qualification Report Approval

Final conclusion:

The following signature shows the full agreement with the current protocol for installation qualification, including the verification and tests (Safety, Mechanical Installation, Electrical Installation, Utility, Spare parts, Parts check and Drawings) as well as their acceptance criteria and performance. Hereby certifying that all tests have been completed and approved, thus authorizing to proceed to operate the machine.

Prepared By:			
Reviewed BY:			
Name	position	signature	
Approved by:	\checkmark		
Name	position	signature	
	Y		

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System		Jul 26 th , 2019
System	Offille Track and Trace System		Page 13 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

II- Operational Qualification

1. Purpose:

The purpose of the operation qualification is to research and document that track and trace machine is operated and functioned complying with appropriate standards and regulations through analyzing critical parameters of specification.

2. Scope:

- Operation qualification is consisted of various test items which verifies the system components are properly functional.
- If there is any process or failed test item not-accepted during OQ procedure, it should be re-tested until the result is accepted with the allowable error.

- Test Items:

- Rejection Control

- Safety Control
- Operation Control
- Touch screen Control

Roles and responsibilities

Roles	Responsibility	Description	
Authorized by	ITX Team	Prepare OQ protocol by means	
		of analyzing of track and trace	
		machine features and risks	
Approved by	Quality/validation department	Approval OQ protocol	
Executed by	ITX team	Execution of OQ procedure	
		based on IQ protocol approved	
		check whether the result	
		complies to acceptance criteria	
Approved by	Quality/validation department	Approval of OQ report	

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System		Jul 26 th , 2019
Gystein	Offilite Track and Trace System		Page 14 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Systems and Software Features

a- Operational Control

Test	Test Description	Test	Test Case Name	Pass/Fail	Verified/Date
ID		Case ID			
TS.01	Start Machine		Connect Machine to Mains Supply		
			Wait for operating system to boot		
			and start main application		
			Success Criterion: Main Conveyor	P/F	
			operates	,	
TS.02	Stop Machine		While main conveyor is in		
			button on the control panel		
			Success Criterion: Main conveyor	P/F	
			stops		
	ID TS.01	TS.01 Start Machine	TS.01 Start Machine Case ID	TS.01 Start Machine Case ID Wait for operating system to boot and start main application Success Criterion: Main Conveyor operates TS.02 Stop Machine While main conveyor is in operation; press the red (Stop) button on the control panel Success Criterion: Main conveyor	TS.01 Start Machine Connect Machine to Mains Supply Wait for operating system to boot and start main application Success Criterion: Main Conveyor operates While main conveyor is in operation; press the red (Stop) button on the control panel Success Criterion: Main conveyor

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	System Online Track and Trace System		Jul 26 th , 2019
Gystern	Offille Track and Trace System		Page 15 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

B- Rejection Control

URS ID	Test ID	Test Description	Test Case ID	Test Case Name	Pass/Fail	Verified/Date
	TS.03	Reject Control		Pre-print in the GS1 DM location		
				Enter carton into machine with batch started	-	
				Success Criterion: System rejects on GS1 Matrix	P/F	
				Repeat the above for line 1	P/F	
				Repeat the above for line 2	P/F	
				Repeat the above for line 3	P/F	
				Repeat the above for line 4	P/F	

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	ystem Online Track and Trace System		Jul 26 th , 2019
Gystein	Offilite Track and Trace System		Page 16 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

b- Safety Control


URS ID	Test ID	Test Description	Test Case ID	Test Case	Pass	Verified/
				Name	/Fail	Date
	TS.04	Safety Stop Button		Operate main conveyor		
				Press Emergency Stop	P/F	
				Success Criterion: Machine stops, and motors (conveyor and infeed) are de- energized		

c- Touch Screen Control


INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
Gystein	System Online Track and Trace System		Page 17 of 35
Process:	rocess: Full System Qualification and Validation		
Location:	ALLMED HQ		

URS ID	Test ID	Test Description	Test Case ID	Test Case Name	Pass/Fail	Verified/Date
	TS.05	Test User Login/Logout (User Security)	Case ID	Login with Random user name/password		
(S it)	TRACK TRACE	Main Menu		Define New User with specified responsibilities		
		rname ahmed ahmed		Login using the defined user name with wrong password	2/5	
		Login Stop		Success Criteria: Login fails	- P/F	
Innovations Ta		d By ITX Integrated Solutions S.A.E. Info@its-machinevision.com www.it. 12 PM (ahmed) Username Found in System Database, But Password is Not Correc				
(S it)	TRACK PETRACE	Main Menu	ahmed	Login using the defined user name with correct password	P/F	
	Man	Print & Verify Control Audit Trail	Logout Stop	Success Criteria: Login successful		
	Exception Co.	on Handling Printer nveyor Maintenance				
	TS.6	Enable/Disable user		Login with Existing User Name and password		
(S it)	TRACK P	Main Menu		Disable the User Login and Save the data		
		name ahmed		Login with the disabled User name/password	P/F	
Innovations T.		Login Stop Stop ### Sto	x-machinevision.com	Success Criteria:Login fails		
	10-4/16/2018 10.3	9.35 PM (ahmed) Username Found in System Database , But Not Authorized to Log	gin s	Enable that user again		
				Login with the same user name/password		


INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	System Online Track and Trace System		Page 18 of 35
Process:	Cess: Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	System Online Track and Trace System		Page 19 of 35
Process:	rocess: Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	Offiline Track and Trace System		Page 20 of 35
Process:	cess: Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System Online Track and Trace System			Page 21 of 35
Process:	rocess: Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
Gystern	Offille Track and Trace System		Page 22 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System Online Track and Trace System			Page 23 of 35
Process:	OCCESS: Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	System Online Track and Trace System		Page 24 of 35
Process:	Cess: Full System Qualification and Validation		
Location:	ALLMED HQ		




INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System Online Track and Trace System			Page 25 of 35
Process:	OCESS: Full System Qualification and Validation		
Location:	ALLMED HQ		



INSTALLATION AND OPERATIONAL QUALIFICATION (IOQ)		Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System Online Track and Trace System			Page 26 of 35
Process:	ess: Full System Qualification and Validation		
Location:	ALLMED HQ		



INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	Offilite Track and Trace System		Page 27 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		



INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	Offilite Track and Trace System		Page 28 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Exception Handling:

URS	Test	Test Case Name	Test	Test Case Description	Pass/Fail	Verified/Date
ID	ID		Case ID			
URS#7	TS.24	Sampling		Get 2 Accepted Cartons		
	•	•	•	Goto Exception Handling		
				Enter Appropriate Credentials		
				Scan 1st Carton of the 3 Cartons	P/F	
				Change it's status from accepted to Sample		
				Success Criterion : System should Convert carton status from accepted to Sample		
URS#7	TS.25	Destroying		Scan 2 nd Carton		
		1		Change it's status from accepted to Destroy	P/F	
				Success Criterion: System should Convert carton status from accepted to Destroyed		
URS#7	TS.26	Verifying		Get any Rejected Carton from the reject bin		
				Scan the carton		
				Check that the carton is already rejected		
				Change it's status to verify		
				Success Criterion : System should Convert carton status from Rejected to verified	P/F	
URS#7	TS.27	Check on database for the serials		From database choose the opened work-order check for the 3 serials and check their status		
	1		1	Success Criterion 1: TS.01 serial No. is Sample	P/F	
				Success Criterion 2: TS.02 serial No. is Sample	P/F	
				Success Criterion 3: TS.03 serial No. is Sample	P/F	

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
	Offilitie Track and Trace System		Page 29 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Test Result	Pass			Fail	
Note:					
Prepared by: Ibrahem Elwy (itX)			Reviewed by:		
Sign:			Sign:		
Date:			Date:		

10 Minutes Run

Run line with print and verify module ON for **10 minutes OR 3,000** cartons (whichever comes first), and realize the following success criteria:

- 1- No missing prints
- 2- No truncated messages
- 3- For random samples, barcode scanner test passes.

Test Result	Pass			Fail		
Note:						
Prepared by: Ibrahem Elwy (itX)			Reviewed by:			
Sign:			Sign:			
Date:			Date:			

INSTALLAT	ION AND OPERATIONAL QUALIFICATION (IOQ)	Document #	IOQ-ALLMED
PROTOCOL		Revision	01
System	Online Track and Trace System	Date:	Jul 26 th , 2019
System	Offilite Track and Trace System		Page 30 of 35
Process:	Full System Qualification and Validation		
Location:	ALLMED HQ		

Track and Trace Machine Operation Qualification Report Approval

Final conclusion:

The following signature shows the full agreement with the current protocol for Operation qualification, including the verification and tests (Safety, Operation Control, Touch screen Control, Rejection Control, and Machine Run) as well as their acceptance criteria and performance. Hereby certifying that all tests have been completed and approved, thus authorizing to proceed to operate the machine.

Prepared By:			
Name	position	signature	
	Y		
Reviewed BY:			
Name	position	signature	
Approved by:			
Name	position	signature	